

Update on the Broughty Ferry Flood Protection Scheme

Douglas Terrace

In Douglas Terrace, in the section from Dundee Road over the rail bridge and Home Street, work has been completed to the footpaths and carriageways. This section has now been reopened. We thank residents for their patience while this work was ongoing.

The shared walkway and cycle path is now open to the first floodgate and handrails are installed.

We have moved onto the section between Home Street and Westfield Road, starting initially on the shared cycle and pedestrian path and then moving onto the carriageway. We have already reached out to residents in this area to establish any individual circumstances which need to be considered when planning works in this area and will advise them of start date and schedule of works in advance of commencing work.

Stonework has continued and we are now completed up Westfield road with stone and copes

Fisher Street

In Fisher Street we have completed paving the north footpath outside the Ship Inn ahead the business to reopening on the 26th April. We are now continuing with the north footpath moving east along Fisher Street in small sections towards Ambrose Street. There was a design change to the footpath levels outside the RNLI cottages, this will be completed within the next week. As we move along this section, we will contact residents confirming the start date, schedule and duration of work near their properties.

On the beach in this area we have completed the sea wall and will be starting the installation of drainage and infill for the cycle path and walkway which will continue towards Beach Crescent.

Beach Crescent

We have broken out the old footpath that runs along beach crescent and have started the drainage. In the coming weeks the platform will be graded and the precast steps will be installed

Decorative Gates Competition

Presentation for the winner of the Decorative Gates:



New Community Liason Officer

Although sad to see Dawn leave us we are delighted to welcom Katy Bald as the new CLO for the Broughty Ferry Flood Protection Scheme. Katy will be starting on the 24/5/21. She will be in touch with you all in the near future